




ATLAS Liquid Argon FCalPulse Project

100 mCi Sr-90 beta source
coating outer surface of foil



Cryostat / Liquid Nitrogen Levels - when unable to use cryomonitor software


	Time	LN ₂ %	Ar (kPa)	Δ F (ppm)	(Linos) (ppm)	Cryostat Pressure (psi)
05/08	16:00	12.3	8400	0.36	2.61	2.0
→ Ne	18:00	63.5	8300	0.36	2.50	1.9
06/08 01:30 50.8 7500 0.36 2.37 ?						
07/08	08:30	39.6	6700	0.35	2.25	1.9
09/08	11:30	37.5	6200	0.33	2.17	2.1
	14:45	28.8	5900	0.33	2.08	2.0
→ Ne	17:29	73.4	5500	0.35	1.99	1.9
19/08	19:40	68.6	5500	0.38	1.89	2.0
10/08	05:00	53.6	4000	0.35	1.56	2.1
10/08	09:04	47.7	2900	0.32	1.47	1.9
	11:43	43.7	2600	0.32	1.44	2.1
11/08	15:30	37.1	1700	0.32	1.39	1.9
	23:21	25.3	off	0.34	1.35	2.0
→ 27	23:42	—	—	0.63	1.63	—
11/08	03:15	19.4	off	1.1	1.82	2.0

Cryostat / Liquid Nitrogen Levels - when unable to use cryomonitor software.


	Time	Liq % Ar (kPa)	Δ F (ppm)	(Liq) (ppm)	Cryostat Pressure (psi)	
2021/08/08	16:00	12.3	8900	0.36	2.61	2.0
None	18:00	63.5	9300	0.36	2.50	1.9
2021/09/08						
2021/09/08	01:30	50.8	7500	0.36	2.37	?
2021/09/08	08:30	39.6	6700	0.35	2.25	1.9
2021/09/08	11:30	37.5	6200	0.33	2.17	2.1
	14:45	23.8	5700	0.33	2.08	2.0
None	17:29	73.4	5500	0.35	1.99	1.9
2021/09/08	19:40	68.6	5500	0.32	1.89	2.0
2021/10/08	05:00	53.6	4000	0.35	1.56	2.1
2021/10/08	09:04	47.7	2900	0.32	1.47	1.9
	11:43	43.7	2600	0.32	1.44	2.1
2021/10/08	15:30	37.1	1700	0.32	1.39	1.9
	23:21	25.3	off	0.34	1.35	2.0
2021/10/08	23:42	-	-	0.63	1.63	-
2021/11/08	03:15	19.4	off	1.1	1.82	2.0

8/01/2021 Cold Test Wiring - Production OCal


Orientation




Signal Feedthrough



A = FAMP4-2
B = FAMP11-5




Fcal Wiring -> Both the same



Upper (A) Fcal - connected to cold Board B
Lower (B) Fcal - connected to cold Board A

OCal Wiring



Module	Quadrant	Cold Board-Ch.	
7A-1	→	A-A	7B-1 → A-E
7A-2	→	A-B	7B-2 → A-F
7A-3	→	B-A	7B-3 → B-E
7A-4	→	B-B	7B-4 → B-F
3A-1	→	A-C	3B-1 → A-G
3A-2	→	A-D	3B-2 → A-H
3A-3	→	B-C	3B-3 → B-G
3A-4	→	B-D	3B-4 → B-H

Wiring in Cryostat

HV1-A
HV2-B
HV3-C
HV4-D
Both Cold Boards

Calibration

Cal-2 - ART
Cal-4 - AS
Cal-7 - BRT
Cal-8 - BO

FAMP II Channel numbering differs from numbering used in the Cold side signal Board. The following are the conversions from Pan's numbering scheme to the new channels.

FAMP II Channel	Cold Board A - Feed through A	Cold Board B - Feed through B
1	Fcal - A	Fcal - A
2	Fcal - B	Fcal - B
3	Fcal - C	Fcal - C
4	Scal - A	Scal - A
5	Scal - B	Scal - B
6	Scal - C	Scal - C
7	Scal - P	Scal - D
8	Scal - E	Scal - E
9	Scal - F	Scal - F
10	Scal - G	Scal - G
11	Scal - H	Scal - H

FAMP A

FAMP B

Ch. digitizer Ch.

1	A2 0
2	A2 1
3	A2 2
4	A2 3
5	A2 4
6	A2 5
7	A2 6
8	A2 7
9	Triump 0
10	Triump 1
11	Triump 2

1	Triump 3
2	Triump 4
3	Triump 5
4	Triump 6
5	Triump 7
6	CERN 0
7	CERN 1
8	CERN 2
9	CERN 3
10	CERN 4
11	CERN 5

CERN 6 → Extra
CERN 7

 **ALPHAGAZ™**  Air Liquide

ALPHAGAZ™ 2 Ar

ARGON

verdichtet / comprimé

Reinheit/Pureté: 99,9999 %
 Druck/Pression: 200 bar
 Anschluss/Raccord: W 21,8 x 1/14" r/d

MAX. VERUNREINIGUNG IMPURETÉS MAX:

H ₂ O	< 0,5 ppm
O ₂	< 0,1 ppm
H ₂	< 0,1 ppm
CO ₂	< 0,1 ppm
CO	< 0,1 ppm
C _n H _m	< 0,1 ppm

F91100269 09 19

Carbagas

Bern Basel Zürich Lausanne



FCalPulse Run program - Draft

◆ Taking data

- Cycle thru O₂ contamination – Start at <0.1 ppm
 - Cycle thru HV settings (50 – 300 V) and polarity to the rod/tube electrode (SCal stays at +2 kV)
 - Cycle between up/down assemblies
- Study x-talk between tube segments
 - Turn off HV to middle tube segment with 250 V on ends
 - Turn off HV to end tube segments with 250 V on middle

Test Beam 2021 - Wiring Map


CERN
2021/07/30
V2.0




Front "Elevation" View
Source in FCAl Module B

Wiring map v2.0

Signal Feedthrough - Air Side




SCal Wiring - Front View



v3.1 - Reflects corrected wiring.

FCal Wiring



4 Aug 2021 The FC/Pulse apparatus is largely installed but there's still a lot to hook up and then test
17:57
JPR

We are in the H₂ beam line in zone PPE 172. Our control room is HNA 383 (aka 0887-1-B81)

A special 240V/32A service was installed in our zone last week but the circuit breaker is pad-locked. We are ready for that pad-lock to be removed. Our beam-line liason tells me to call 72201. I did and someone came out to look at it and then left, telling me he will talk with "electrical" and then call me on our barracks (control room) phone 79047.

Nikos Charitonidis, our beam line liason, will come at 19:00 to bring beam to our area.

19:55 Letizia di Giulio has given us Safety Clearance with ID 306
JPR

There's no beam in the SPS so Nikos hasn't come yet. No need to. But he believes we can get the power turned on.

6 Aug 2021 Filling the cryostat was a success except the oxygen levels were terrible.
20:17 the AF read 2.9 ppm Illinois read 13.7. The Illinois continued to increase.
RW After discussing, we opted to dump the LAr and refill. We believe one line was not pumped on or purged.

Billie and I are staying tonight to complete the fill for the morning.
Dumping Began at 9:45 PM.

We will then start the vacuum on the system.

Check all connections while pumping.

Once an adequate vacuum has been reached we will fill again w/ Argon. O₂ will be checked from the start. If bad gas, we will run through the purifiers.

Started vacuum @ 23:30

Checked All connections. Nothing loose.

7 Aug 2021 Started filling @ 02:30
RW.

7 Aug 2021 LAr level approaching top of brass shielding
07:35 am Illinois O₂ meter has read zero for hours
JPR

AF O₂ analyzer reads 0.625 and dropping, (This ^{one} takes longer to stabilize)
We are filling with the 2nd (of 4) Ar gas cylinders. At 6:30 there was ~ 2/3 left in that cylinder. There's still some Ar left in the

first cylinder

To connect to Rob's Windows Laptop in the area, run Remote Desktop and connect to 128.141.149.230 This only works if the MilSpec is plugged in.

Username: localuser

Password: Testbeam2021

09:45

JPR

Yesterday (6 Aug) evening we completed a fill

Turn on HV to FCAL tubes

HV current draw on Ortec channels 1,2,3 was 1.26, 0.43, 0.31 μA

Looks like we got the HV connections mixed up. We thought channel 2 was the middle tube segment but it looks like channel 1 is the middle tube segment. This current is way too low compared to what we expected.

15:33

JPR

Rob says: "Turn down flow rate to ~ 1.5 SCFH when level is between top two temp probes.

IL O₂ analyzer has suddenly jumped to ~ 1.7 ppm and ΔF O₂ analyzer now reads ~ 0.4 ppm and is no longer falling (or rising?)

Ar gas flow rate was lowered to ~ 1.5 SCFH when the top level temp probe went under the liquid.

Mechanical pressure gauge monitoring cryostat pressure is oscillating between 1.0 and 1.3 psi

17:39

JPR

Measure HV current draws on FCAL rod/tube electrodes from Ortec HV supply

Ch1: 1.29 Ch2: 0.43 Ch3: 0.31 μA with 250 V on all

1.32 0.02 0.31 with 250V on 1 and 3 and 0 on 2

0.00 0.00 0.00 with 0V on all channels

0.02 0.48 0.00 with 0V on 1 and 3 and 250 on 2

1.29 0.43 0.31 with 250 V on all

7:22pm

A.S.

beam back on

20:40

JPR

Run 111 Triggering on muons. Zone open so no beam in our area.

Eric sees several triggers per spill.

Sasha has the trigger gang. No BPCs yet.

↳ DAG not running

MilSpec and Pulser still connected and probably contributing to the noise.

21:00 PR Run 112 First run with BPC's. The BPCs are seeing far more triggers than Eric's DAQ. Investigate.

11:33 PR Run 115 First run with triggers going to both digitizers and BPCs and working properly.

12:20 A.S. > Oxygen monitor moved to the platform with charges
> Left has ugly signal shape, bad cable or base damage; It is a veto, not very important.
> Still problems with pulse quality between trigger and BPC DAQ; bad cable or bad NIM module. Intermittent, hard to track

0:29 BL Run 136 Noise Studies
• ~~Initial run~~, Initial run with everything connected
• Milspec, arduino connected
• No Cu tape added yet

0:52 BL Run 138
• Everything connected; Removed unattached heat cable from top of milspec

00:55 BL → Despite showing events in FCP-DAQ gui, spill 1 does not seem to be recording events (no events in spill file.)
* run 137

1:31 BL ~~Run 138~~ Beam off: time estimate 1 hr minimum ☹️
• ~~Cu tape~~

2:16 BL Beam still ~~down~~ down. "Expert Investigating"
• Still says 1 hr minimum. (Is it a new one hour? We don't know)
• ~~But the magnets have turned back on - Nevermind~~

6:16 BL New update: "No beam from CPS. Kicker problem. Time estimation less than 1 hr."

8:09 EUV: run 140 taken with "Cu tape around FAMP cage" stop done on the noise studies plan. Triggers were in ~~flat~~ flux, but spill 56 should be good (178 events)

- 8:27
BL Run 143 spill 17
FAMP Cutape + ~~Pulsar USB~~ Removed USB from pulser
- 8:34 Run 145, spill 1
"remove pulser from feed through"
stop at noise plan
- 8:43 Run 146, spill 1
"Cu tape over pulser function" step
- 8:57
ANM Run 147
"Cu tape around pulser cage" step
- 9:09 Run 148
"Disconnect Milspec connection" step
-skipped "Cu tape milspec cage" step after
run 147 and went right to "Disconnect milspec"
- 9:17 Tried to run DAQ, got "can't open the digitizer"
error. Power cycled the digitizers, and this
fixed the issue.
- 9:28 Run 150
"Cu tape over the milspec feed through" step
- 9:48 Run 151
"move digitizer power" step
ended DAQ because of error, but spill 2 should
be okay.
- 10:22 Run 154
"Disconnect HV cables" step
- 10:25 Run 155
"Disconnect the milspec ~~USB~~ ^{USB} power" step

10:30 Run 156
plugged in milspec USB power back in

5, Aug 2021 Run
SCal HV was tripping on 200V with the Bertan Supply. This appears to be due to a single short on one channel of the SCal. To operate at a higher voltage Petr Gorbunov has a power supply that trips at ~~200V~~ We have connected the SCal HV to this supply and have chosen to run at 1.5kV.

Setup with beam

- ◆ Expect cryostat full by Friday (today) evening
- ◆ With beam on
 - Set up scintillators and beam trigger
 - Set up ITEP BPCs
 - Center the beam on the small (7.5 mm diameter) scintillator and on the shower calorimeters
 - Tune beam for small, centered spot
 - Final preparations of the DAQ, including the BPC summary hits
- ◆ Determine HV current draw from middle tube segment at 250 V
 - This tells us the source activity and determines the HV range
- ◆ When cryostat is stable
 - Disconnect mil-spec and calibration pulser
 - Measure noise levels
 - Optimize grounding to minimize the noise

FCalPulse Run program - Draft

- ◆ Taking data
 - Cycle thru O_2 contamination - Start at <0.1 ppm
 - Cycle thru HV settings (50 - 300 V) and polarity to the rod/tube electrode (SCal stays at +2 kV)
 - Cycle between up/down assemblies
 - Study x-talk between tube segments
 - Turn off HV to middle tube segment with 250 V on ends
 - Turn off HV to end tube segments with 250 V on middle

8 August 2021 2:10 PM (14:10)
 Beam area patrolled & locked.
 Test Beam testing to begin.
 RW

A.S. Two cables in the barracks allow to remotely reconfigure beam trigger.

1) ~~Veto~~ ^{Leads} C: plug it to $\overline{\text{OUT}}$ of a passive fan-out to have leakage veto introduced. S1.S2.S3

~~X~~ Halo C: plug to $\overline{\text{OUT}}$ to disable leakage veto; S1.S2.S3

~~X~~ plug to $\overline{\text{OUT}}$ of a passive fan-out to add Halo counter to narrow beam trigger; S1.S2.S4.H

~~X~~ Plug it to $\overline{\text{OUT}}$ to run on S1.S2.S4 coincidences

↳ controlled by selection @ Run Control

2:35 MM First DAQ run with electron beam on. (Run 172) NO BPC data was recorded.

Run 173 was NO BPC as well.
 ↳ same for Runs 174-176

2:45 Run 176 is the first one with BPC data recorded

2:50 pm AS Scalers #3 and #4 on the right module are disconnected at the platform. Require more careful "decoupling" from trigger logics, ~~since do reflections~~ due to reflections

3:03 MM Starting Run with Large scintillator.

3:19 Run 182 appears to be with the Large scintillator selected, but it is unsure at this time if that is actually happening.

8 August 2021 2:10 PM (14:10)
Beam area patrolled & locked.
Test Beam testing to begin.

RW

A.S.

Two cables in the barracks allow to remotely reconfigure beam trigger.

- 1) ~~Leads~~ Halo C: plug it to $\overline{\text{OUT}}$ of a passive fan-out to have leakage veto introduced; S1-S2-S3L
- ~~X~~ Halo C: plug to $\overline{\text{OUT}}$ to disable leakage veto; S1-S2-S3
- ~~X~~ plug to $\overline{\text{OUT}}$ of a passive fan-out to add Halo (Hole) counter to narrow beam trigger; S1-S2-S4-H
- ~~X~~ Plug it to $\overline{\text{OUT}}$ to run on S1-S2-S4 counter beam

↳ controlled by selection @ Run Control

2:35 MM First DAQ run with electron beam on. (Run 172) NO BPC data was recorded.

Run 173 was NO BPC as well.
↳ same for Runs 174-175

2:45 Run 176 is the first one with BPC data recorded.

2:50 pm AS Scalers #3 and #4 on the right module are disconnected at the platform. Require more careful "decoupling" from trigger logics, ~~since as reflections~~ due to reflections

3:03 MM Starting Run with Large scintillator.

3:19 Run 182 appears to be with the Large scintillator selected, but it is unsure at this time if that is actually happening.

8 Aug

Sound Mapping issue with Σ Cells. Corrections made.
Program & Pg 7 have been corrected.

Fixed in FCP_DAO v1.0.2 (E. Varnas) new mind
first run with correction in 183 (position accidentally
marked as 2.0.1 in
run 183
rest file)

4:10 stopping beam in the test area to make adjustments to the scintillators

16
~~2:35~~
no spill RF LL lost. under investigation
Update: 19:00 - Estimate Beam thr.

17:00 Decided to change LN₂ Dewar. Found it pressurized to ~4bar (operating ~1.7bar) ^{needed}
RW That high of pressure makes it almost impossible to control the flow for cryostat.
Vented N₂ gas off until it reached ~1.7bar.
Connected to cryostat ~18:30 and monitored the cryostat pressure.
- Data recorded via Labview.
Cryostat runs at a bit lower pressure with this LN₂ dewar.

Current LN₂ Dewar: 63.5%
Pressure (Gauge): 2 psi
Air Gases: 8400 kPa
AF: 0.36 ppm
HI: 2.50 ppm
Starting Data record on pg 3. Future Readings should be completed/Entered there.

LN₂ -> Should last ~60hrs. Old LN₂ level: 11.5% ~ 11 hrs of reserve on platform if needed.


20:40 no beam;
AS

21:18 Present estimate "One hour" until beam returns.
JPR

21:58 Run 186 - large scintillators only
E-Varnas SV 90 in beam
HV = 250V on all 3 segments

After a few spills digital data and BPC went out of sync. (BPC getting more trigger) - at spill misaligned!

Fcal_rod_source_section_b_data:Iteration\$



8 Aug

Run 186, count : trigger rate \approx 150 / spill
 Ended after 50 spills

For run reason data appeared in Sr90 out directory.

22:32 Run 187 Center focal at 250V
 center at 0V
 Large scintillator
 Sr90 in beam

22:47 Run ended Again BPC and digitizers went out of sync. Lit 50 spills or so locked good

22:54 Run ~~189~~ Center \leftarrow failed attempt

22:58 Run 191 Center focal at 0
 outer at 250
 Large scintillator
 Sr90 in beam

23:13 End run 191 BPC and digitizers stayed in sync this time

23:20 Run 192 All 3 FCal HV at ~~250V~~
 200V
 Large scintillator
 Sr90 in beam

23:25 End run 192. BPC and digitizers went out of sync almost immediately this time

23:54 Run 197 NO BPC, HV set to 150V
 Sr90 in Beam, Large Scintillator
 GW

9 Aug 2021

00:13
AS

BPC/trigger issue: no SOB; Access by L.S. & and P.G.
 goxending problem @ patch panel;
 trying to find good channel for pulse;
 Bad connection on patch panel → "replaced" by using
 different connection #65 for SOB

2:48

BL

Run 206

100 V

FCal A 98.99
 FCal B 100.248
 FCal C 100.318

large scint., BPC on,
 Sr-90 in beam

3:13

BL

Run 208

70 V

FCal A 69.27
 FCal B 70.16
 FCal C 70.17

large scint., BPC on,
 Sr-90 in beam

3:35

BL

Run 209

60 V

FCal A 59.39
 FCal B 60.13
 FCal C 60.16

large scint., BPC on,
 Sr-90 in beam

3:56

BL

Run 210

50 V

FCal A 49.48
 FCal B 50.11
 FCal C 50.12

large scint., BPC on,
 Sr-90 in beam

4:16

BL

Run 212

40 V

FCal A 39.597
 FCal B 40.06
 FCal C 40.08

large scint., BPC on,
 Sr-90 in beam

4:44

BL

Run 214

170 V

FCal A 168.32
 FCal B 170.88
 FCal C 170.61

large scint., BPC on,
 Sr-90 in beam

9 Aug

5:07

BL

Run 216

120 V

FCal A

118.8

FCal B

120.28

FCal C

120.4

• large scint, BPCs on,
Sr 90 in beam

5:27

BL

Run 217

90 V

FCal A

89.11

FCal B

90.22

FCal C

90.3

• large scint, BPCs on,
Sr 90 in beam

5:52

BL

Run 219

80 V

FCal A

79.2

FCal B

80.19

FCal C

80.23

• large scint, BPCs on,
Sr 90 in beam

6:12

BL

Run 220

30 V

FCal A

29.67

FCal B

30.05

FCal C

30.02

• large scint, BPCs on,
Sr 90 in beam

7:12

BL

Run 222

20 V

FCal A

19.77

FCal B

20.03

FCal C

19.97

• large scint, BPCs on,
Sr 90 in beam

7:41

BL

Run 224

300 V

FCal A

297.06

FCal B

300.52

FCal C

301.17

• large scint, BPCs on,
Sr 90 in beam

● 7:45

BL

we've observed that the HZ Profile Monitors say the beam is
320 / 303.67 GeV (so 320 GeV electrons).

This was as of 2:40 am August 9th. We refreshed the tab at
7:40 am and it still shows the same.

9 Aug 2021
08:22
JPR

There was an apparent wiring mistake.

2021-08-09
9:50
A.S.

"Leak C" cable plugged to output "1" to ~~exclude~~ exclude events with signal $L_1 + L_2$ from data on hardware level.

~~These events are~~

Excluded events are:

total rate drop $\sim 50\%$

- 1) muons (~ 30 /spill!)
 - 2) hadrons (?/spill)
 - 3) electrons "going around" the SCAL and showering late
-

Aug 9
BL 9:55

Billie + Rob switched the polarity on the HV supply to the FCal from positive to negative.

10:02 FCP_DAG v1.0.4 installed. Clears out BRC buffer at the start of each spill.

10:38
AS, JPR, RW

Platform was moved UP ~ 5 mm (BPC, Halo, S3)

10:40
MM

~~Run 229 (-250 V)~~ . Large scint, BPCs ON
Sc 90 in beam
~~FCal A~~
~~FCal B~~
~~FCal C~~

10:54
MM

Beam was turned OFF

10:57
MM

Beam turned ON, spill time is twice as long (1 spill per cycle)

Run 230 (-250 V)
FCal A -248.62
FCal B -251.24
FCal C -251.81

. Large scint, BPCs ON
Sc 90 in Beam

11:13

run ended with 23 spills, keeping the run to ~ 15 minutes.

11:48
A.S.

Based on BPC data, S1 was moved up 10mm, L2 was moved down 20mm

9 Aug 2021
08:22
JPR

There was an apparent wiring mistake.

2021-08-09
9:50
A.S.

"Leak C" cable plugged to output "1" to ~~exclude~~ exclude events with signal $L_1 + L_2$ from data on hardware level.
~~These events are~~

Excluded events are:

- 1) muons (~30/spill!)
- 2) hadrons (?/spill)
- 3) electrons "going around" the SCAL and showering late

total rate drop ~50%

Aug 9
BL 9:55

Billie + Rob switched the polarity on the HV supply to the FCal from positive to negative.

10:02

FCP_DAG v1.0.4 installed. Clears out BRC buffer at the start of each spill.

10:38
AS, JPR, RW

Platform was moved UP ~5mm (BPC, Halo, S3)

10:40
MM

~~Run 229 (-250 V)~~ . Large scint, BPCs ON
~~FCal A~~ Sr 90 in beam
~~FCal B~~
~~FCal C~~

10:54
MM

Beam was turned OFF

10:57
MM

Beam turned ON, spill time is twice as long (1 spill per cycle)

Run 230 (-250 V) . Large scint, BPCs ON
FCal A -248.62 Sr 90 in beam
FCal B -251.24
FCal C -251.81

11:13

run ended with 23 spills, keeping the run to ~15 minutes.

11:48
A.S.

Based on BPC data, S1 was moved up 10mm, L2 was moved down 20mm

9 Aug

~~12:09 Run 2335 (2350)~~

12:10 Run 236 (-200 V)
MM Fcal A -199.9
Fcal B -201.05
Fcal C -201.45

Large Trig Scint, BPCs on
Sr 90 in Beam

12:18 No events after spill 2¹ in run 236, stopped run

12:20 Tried to run the DAQ for run 237, but received a segmentation error. and 238

12:25 Same issue as before with runs 239 & 240.

12:27 Beam turned off

~~12:28~~

12:30 Beam still off, tried to run the DAQ with Run 241 and it crashed at the start of the spill.

12:5 Run 242 HV -200V on all 3 sections
Large scintillators
Sr 90 in beam

13:04 Beam off, ended run

13:05 Run 243 HV -200V on all channels (Tube Sections)

Large Scintillator
Sr 90 in beam

Might have had one spill of data. Beam is off and on w/ no regularity. Stopped early.

13:14 HV set to -150V on all tube segments

13:14 Run
Fcal A -149.2
Fcal B -150.8
Fcal C -151.1

9 Aug

13:19 Run 244 HV -150 V on all 3 FCal Tubes
 RW Large Scintillator
 SR 90 in Beam.
 End Run: 28 spills

13:41 HV FCal Tubes set to -100 V
 RW Fcal A - 99.47
 Fcal B - 100.56
 Fcal C - 100.75

13:43 Run 245 HV -100V on all 3 FCal Tubes
 RW Large Scintillator
 Sr 90 in Beam

13:58 Run 245 ended: 22 spills
 RW

14:01 HV FCal Tubes set to -70 V
 Fcal A - 69.61
 Fcal B - 70.39
 Fcal C - 70.53

14:02 Run 246 HV -70 V on all FCal tubes
 - Large Scint.
 - Sr 90 in Beam

14:17 Run 246 ended: 22 spills
 HV FCal Tubes set to -60 V
 Fcal A - 59.69
 Fcal B - 60.32
 Fcal C - 60.49

14:21 Run 247 started - HV -60 V on all tubes
 - Large Scint
 - Sr 90 in Beam

14:30 Run 247 ended: 20 spills
 HV FCal Tubes set to -50 V
 Fcal A - 49.74
 Fcal B - 50.26
 Fcal C - 50.41

1 Aug
13:19 Run 244 HV -150 V on all 3 FCal Tubes
Large Scintillator
Sr 90 in Beam.
End Run: 28 spills

3:41
RW HV FCal Tubes set to -100 V
FCal A - 99.97
FCal B - 100.56
FCal C - 100.75

13:43 Run 245 HV -100V on all 3 FCal Tubes
RW Large Scintillator
Sr 90 in Beam

13:58
RW Run 245 ended: 22 spills

14:01 HV FCal Tubes set to -70 V
FCal A - 69.61
FCal B - 70.39
FCal C - 70.53

14:02 Run 246 HV -70 V on all FCal tubes
- Large Scint.
- Sr 90 in Beam

14:17 Run 246 ended: 22 spills
HV FCal Tubes set to -60 V
FCal A - 59.69
FCal B - 60.32
FCal C - 60.49

14:21 Run 247 started - HV -60 V on all tubes
- Large Scint
- Sr 90 in Beam

14:36 Run 247 ended: 20 spills
HV FCal Tubes set to -50 V
FCal A - 49.74
FCal B - 50.26
FCal C - 50.41

9 Aug

13:19 Run 244 HV -150V on all 3 FCal Tubes
 RW Large Scintillator
 Sr90 in Beam.
 End Run: 28 spills

13:41

RW

HV FCal Tubes set to -100V
 Fcal A - 99.47
 Fcal B - 100.55
 Fcal C - 100.75

13:43

RW

Run 245 HV -100V on all 3 FCal Tubes
 Large Scintillator
 Sr90 in Beam

13:58

RW

Run 245 ended: 22 spills

14:01

HV FCal Tubes set to -70V
 Fcal A - 69.61
 Fcal B - 70.39
 Fcal C - 70.53

14:02

Run 246 HV -70V on all FCal tubes
 - Large Scint.
 - Sr 90 in Beam

14:17

Run 246 ended: 22 spills
 HV FCal Tubes set to -60V
 Fcal A - 59.69
 Fcal B - 60.32
 Fcal C - 60.49

14:21

Run 247 started - HV -60V on all tubes
 - Large Scint
 - Sr 90 in Beam

14:30

Run 247 ended: 20 spills
 HV FCal Tubes set to -50V
 Fcal A - 49.74
 Fcal B - 50.26
 Fcal C - 50.41

9:45
15:15 Run 245 HV -50V on FCal Tubes
Large Scint
Sc 90 in beam

15:19 Run 245 ended, 24 spills (-2 spills were empty)
HV HUBBOX set to -40V
FCal A -39.79
FCal B -46.19
FCal C -48.35

15:2 Run 240 started - HV set to -40V on all tubes
- Large scint
- Sc 90 in beam

15:5 Number of events per spill averaging
~~was~~ 50

15:10 Run 240 ended: 27 spills

15:40 Lower number of events per spill
due to higher losses at 350 GeV
522760 due to synchrotron radiation.

16:05 HV HUBBOX set to -300V
FCal A -299.30
FCal B -301.48
FCal C -302.16

8:11
No beam

16:2 Run 250 with HV = -300V (reverse polarity)
Sc 90 in beam

spills 15/16 record to happen with a gap in
between. BK/trigger beam not in sync for these
spills

16:57 End run 250

9:45
16:50 Run 251 HV = ~~250~~ -500V, small scintillators,
Sc 90 in beam

16:55
C. Lauer
Test of the small scintillator

Online analysis looked good, so will
switch to this mode for future runs
(beam rate will be lower)

17:57 Run 252 HV = -300V, small scintillators
Sc 90 not in beam

18:00
15
End run 252

16:45 Lowered the cryostat into the A position (Copper detectors)
62
Cooled in the 200L LN₂ dewar. And connected one to the
cryostat. Starting at 73.42. Also increased the Argon flow rate
into the cryostat to 3.5 SCFH

Once the ~~argon~~ ^{argon} is moving empty, shutoff and close
valve #7 (upper valve on transformer side). Leave in this state
until Lambek's approval level to shutoff at 1000 kPa.

New LN₂ Dewar has lower operating pressure on the cryostat
#212

18:45 FCP DAQ v1.0.5 checks for leftover
BPC data at end of spill

18:57 ~~250~~ Run 253 HV = -250V, small scintillators,
Sc 90 not in beam

19:06 End run 253

19:12 Run 254 HV = -200V, small scintillators,
Sc 90 not in beam

DAQ checked (error hopefully fixed in
v1.0.6)

9 Aug

19:19 Run 255 same conditions as 254

DAQ crashed, but enough data

New deploy v1.0.6

19:48 Run 256 HV = -~~200~~¹⁵⁰ V, small scintillators,
Sr 90 not in beam

20:06 Beam lost, reconnected, 88 spill recorded
so that's OK

Note that K1a ended up in

"Sr 90 in" directory. Need to
investigate → my logic was flipped.

20:13 Run 257 HV = -100 V, small scintillators,
Sr 90 not in beam
All K1a are reversed in this way

20:27 End run 257

20:33 Run 258 HV = -~~80~~⁷⁰ V, small scintillators,
Sr 90 not in beam

20:48 End run 258

21:10 Take an access to move small scint to Tur2 side by 4 mm (Tur2 side is
JPR to the left when looking downstream). Start run 259. DAQ crashes.
But we got enough data to see we moved the small scint in the wrong
direction. Take another access to move the scint the other way

21:10 Start run 259. HV = -60, small scintillators,
Sr 90 not in beam.

Ended with DAQ crash; should be
fixed in v1.0.7 (deployed now)

Now small scint is 4 mm to the Savele from the position it was in when
we started this exercise.

JPR

9 Aug

21:28 Run 260 HV = -60V, small scintillators,
Sr 90 not in beam

~~21:33~~ 21:33 Stopped run 260 to allow move of small
scintillators

21:44 Run 261 same conditions as 260 aside
from scintillator move

21:46 Small scint now 8mm to Szene compared to when we started.

IPR

~~21:52~~ 21:52 Run 261 ended w/DAQ crash.
Was still running v1.0.6

21:55 Start run 262, same conditions as 261

22:08 End run 262

22:11 Start run 263 HV = -50V, small scintillators,
Sr 90 not in beam

22:26 End run 263

22:30 Run 264 HV = -40V, small scintillators,
Sr 90 not in beam

22:45 End run 264

23:27 Switched HV back to positive

Run 265 at HV = +300V, small scintillators,
Sr 90 not in beam

23:43 End run 265

23:51 Start run 266 HV = +250, small scintillator
Sr 90 not in beam

10 Aug 2021

00:06

End run 266

BL

10 Aug

00:19

BL

Start run 267

FCal A 198.08

FCal B 200.64

FCal C 200.72

~~Small scint~~

HV = +200 V

Small scint, Sr 90 not in beam

00:34

BL

End run 267

00:22

BL

H2 Profile Monitor now say electrons are momentum
-350 GeV / -327.27 GeV

Been that way since the start of our shift, from 00:10

00:42

BL

Start run 268

FCal A 148.56

FCal B 150.46

FCal C 150.91

HV = +150 V

Small scint, Sr 90 not in beam

00:57

BL

End run 268

01:01

BL

Start run 269

FCal A 99.04

FCal B 100.33

FCal C 100.3

HV = +100 V

Small scint, Sr 90 not in beam* Spill 64 + spill 65 had no beam all in between
DAQ did not record spill 65

01:16

BL

End run 269

01:21

BL

Start run 270

FCal A 69.31

FCal B 70.24

FCal C 70.18

HV = +70 V

Small scint, Sr 90 not in beam

01:36

BL

End run 270

01:38

BL

Start run 271

FCal A 59.41

FCal B 60.19

FCal C 60.16

HV = +60 V

Small scint, Sr 90 not in beam

01:53

BL

End run 271

10 Aug

01:55
BL

Start run 272
FCal A 49.5
FCal B 50.15
FCal C 50.1

HV = +50 V

• Small scint, Sr 90 not in beam

02:10
BL

End run 272

02:12
BL

Start run 273
FCal A 39.59
FCal B 40.11
FCal C 40.08

HV = +40 V

• Small scint, Sr 90 not in beam

02:27
BL

End run 273

02:29
BL

Start run 274
FCal A 29
FCal B 30
FCal C 30

HV = +30 V

• Small scint, Sr 90 not in beam

02:44
BL

End run 274

~~XXXXXXXXXX~~

02:46
BL

Start run 275
FCal A 19.76
FCal B 20.06
FCal C 19.97

HV = +20 V

• small scint, Sr-90 not in beam

03:01
BL

End run 275

03:04
BL

Start run 276
FCal A 79.22
FCal B 80.24
FCal C 80.21

HV = +80 V

• small scint, Sr 90 not in beam

03:19
BL

End run 276

03:24
BL

Start run 277
FCal A 89.14
FCal B 90.3
FCal C 90.29

HV = +90 V

• Small scint, Sr-90 not in beam

03:39
BL

End run 277

~~XXXXXXXXXX~~

10 Aug

03:45 Start run 278
 BL FCal A 118.9
 FCal B 120.4
 FCal C 120.4

HV = +120 V

• Small scint, Sr 90 not in beam

04:00 End run 278
 BL

04:01 Start run 279
 BL FCal A 118.85
 FCal B 120.38
 FCal C 120.39

HV = +120 V

• Large scint, Sr 90 not in beam

04:14 End run 279
 BL

04:20 Start run 280
 BL FCal A 247.65
 FCal B 4.44
 FCal C 247.0

* "Center" HV = 0 V, "Outer" HV = +250 V

• Small scint, Sr 90 not in beam
 * as designated in the Labview program

04:35 End run 280
 BL

~~HV = +250 V, "Outer" HV = 0 V~~

04:42 Start run 281
 BL FCal A 0.15
 FCal B 246.6
 FCal C 3.964

* "Center" HV = +250 V, "Outer" HV = 0 V

• Small scint, Sr-90 not in beam
 * as designated in the Labview program

04:57 End run 281
 #

05:17 Start run 282
 BL FCal A 168.4
 FCal B 170.5
 FCal C 170.6

HV = +170 V

• Small scint, Sr 90 not in beam
 • this ^{run first} is after I went downstairs and moved the string ^{that} they used to align the small scintillator out of the beamline

05:33 End run 282
 BL

06:20 Changed polarity of HV supply for the FCal from positive to negative
 BL

06:31 Start run 283
 BL FCal A -29.9
 FCal B -30.15
 FCal C -30.27

HV = -30 V

• Small scint, Sr 90 not in beam

10 Aug

06:46
BL

End run 283

06:51
BL

Start run 284

FCal A -248.6
FCal B -4.97
FCal C -242.6

* "Center" HV = 0 V, "Outer" HV = -250 V

• Small scint, Sr 90 not in beam
* as designated in the Labview program

07:06
BL

End run ~~284~~ 284

07:10
BL

Start run ~~285~~ 285

FCal A ~~-0.11~~
FCal B -247.4
FCal C -3.98

* "Center" HV = -250 V, "Outer" HV = 0 V

• Small scint, Sr 90 not in beam
* as designated in the Labview program

07:25
BL

End run 285

07:27
BL

Start run 286

FCal A -19.9
FCal B -20.1
FCal C -20.2

HV = -20 V

• Small scint, Sr 90 not in beam

07:42
BL

End run 286

07:45
BL

Start run 287

FCal A -79.6
FCal B -80.5
FCal C -80.6

HV = -80 V

• Small scint, Sr 90 not in beam

08:00
BL

End run 287

08:05
BL

Start run 288

FCal A -49.8
FCal B -50.3
FCal C -50.4

HV = -50 V

• larger scint, Sr-90 not in beam

08:20
BL

End run 288

8:45
MM

Start Run 289

FCal A -44.73
FCal B -50.29
FCal C -50.42

-> HV = -50 V, Large scint, Sr 90 NOT in beam

10 Aug
9:00 MM Run 289 ended: 68 spills
Turning the beam off to switch ^{to positive} polarities.


9:30 MM Setting HV Tubes to 250 V
FCal A 247.64
FCal B 250.6
FCal C 250.9

9:48 MM Started Run 290 HV 250 V
- ~~large~~^{small} scint
- Sr 90 not in beam

10:03 MM Run 290 ended: 65 ~~large~~ spills

10:13 GW Run 291 Testing Tube BPC Hist
Ended at 10:30

10:32 GW Run Testing Tube BPC Hist
Ended at 10:46
Old spill structure from SPS



11:00 A.S. (?) no spill. → dump kicker issue
Ended 11:24

11:49 MM Setting HV tubes to 250 V
Sourced has ~~been~~ been moved into the beam
FCal A 246.38
FCal B 250.66
FCal C 250.93

11:55 Started Run 294 - HV 250 V
- ~~large~~^{small} scint
- Sr 90 IN beam

11:58 Run 294 stopped to switch to Large scint

10 Aug
11:58
MM

Run 295 started - HV 250 V
- Large scint
- Sr 90 in source (in beam??)
Yes →

New 2d plots from Graham: ~~S~~ position $x = -9 \dots -2$
 $y = -1 \dots 6$
tube position $x = -10 \dots -5$
 $y = 0 \dots 6$

12:49 Run 296 started HV +50V Sal A + 49.5
RW Small Scintillator Fcal B + 50.1
Sr 90 in Beam Fcal C + 50.1

13:08 Run 297 started HV +60V Fcal A + 59.4
RW Small Scintillator Fcal B + 60.2
Sr 90 in Beam Fcal C + 60.2

Ended Run due to lost beam 8-9 empty spills

13:26 Run 298 started HV +40V Fcal A + 39.6
RW Small Scintillator Fcal B + 40.1
Sr 90 in Beam Fcal C + 40.1

~~13:40~~

13:46 Run 298 ended: 38 spills
MM Setting HV 10 +30V
Fcal A + 29.55
Fcal B + 30.08
Fcal C + 30.02

13:47 Run 299 started - HV set to +30V
- small scint.
- Sr 90 in beam

14:02 Run 299 ended: 35 spills
Setting HV 10 +20V
Fcal A + 19.69
Fcal B + 20.03
Fcal C + 19.61

10 Aug

- N.O Run 300 started - HV set to +20V
 - small scint.
 - Sr 90 in beam
- 14:27 Run 300 ended: 59 spills
 Setting HV to +300V
 FCal A 295.69
 FCal B 300.34
 FCal C 301.15
- 14:52 Run 301 started - HV set to +300V
 - small scint.
 - Sr 90 in beam
- 14:54 Run 301 stopped to set center HV to +250V
 FCal A ~~295.69~~ +0.24 Outer HV to +0V
 FCal B +246.6
 FCal C +3.95
- 14:59 Run 302 started - HV → Outer +0V Center +250V
 - small scint.
 - Sr 90 in beam
- 15:03 Run 302 ended
 Setting HV to 0V ^{Center} Outer HV to +250V
 FCal A 247.6
 FCal B 4.6
 FCal C 247.0
- 15:06 Run 303 started - ~~Center~~ HV +250V / ~~Outer~~ HV +0V
 - small scint.
 - Sr 90 in beam
- 15:20 Run 303 ended because the HV shorted
 resulting in 0V on all channels.
- 15:56 All channels tripped including the SCAL.
 They have been reset.
- 15:34 Run 304 started with the same
 speeds as Run 303

10 Aug
 15:42 Run 304 ended for same trip seen
 in run 303

16:14 Run 305 started with same specs
 as runs 303 and 304
 FCal A 247.6
 FCal B 4.5
 FCal C 247.0

argon flow stopped. Valves 7 closed.

16:34 Run 305 stopped: 45 spills

16:48 Setting HV to +300V
 FCal A
 FCal B
 FCal C

17:05 Reset Ortec yet again. Two steps
 JPR
 Step 1 Turn on HV channel 2 ch1 0V 0.02 μ A, ch2 300V 0.54 μ A, 0V 0.01 μ A
 Step 2 Turn on HV channel 1 & 3 ch1 300V 1.35 μ A, ch2 300V 0.49 μ A, 300V, 0.38 μ A

17:12 E-kamma Start run 306
 small scintillator HV: +300V
 Sr90 in beam

RW Petr's Power Supply (SCal) - if tripped.

Pico ^{com} window

~~to~~ press keyboard keys: 1 = top menu

B = single ch
 N = Supply [on] ← Switch from
 1 = Top menu off to on

Check that front display
 is increasing to 1500V

17:12 End run 306

10 Aug

17:44 Rob and Sacha try access to go over HV reset procedure

17:50 No beam "PSB problems". Fixed quickly

18:02 Run 307 HV +250 small scintillator,
Sr90 in beam

Sacha and Erich discuss possible reasons for variation in pulse shape (FCal, tail vs no tail):

- possible non-uniformity in Sr90 around the tube. Showers that hit region of high activity show space-charge effect, others don't

- possible non-centrality of rod in tube. Regions where gap is wider show more space-charge effect.

18:42 End run 307

18:43 Start run 308 HV = +60 V, small scintillator,
Sr90 in beam

19:23 End run 308

19:24 Start run 309 HV = +50 V, small scintillator,
Sr90 in beam

19:40 Erich changed the digitizer offset for SCal channels to 13000 to give room for the larger ~~negative~~ negative signals. Actually he set the DAC to 20000 DAD version 1.0.2

JBR

10 Aug

20:23 End run 309

20:24 Run 310 HV = +40V small scintillator,

Sr 90 in beam

Used FCP-DAQ v1.0.8

Button - pedestal moved the wrong way!

20:27 Run 311 HV = +40V, small scintillator,

Sr 90 in beam

v1.0.9 of FCP-DAQ

20:38 BPC / digitizers out of sync. end run 311
and refresh everything \rightarrow symptoms consistent w/digitizers
missing some triggers20:39 Start run 312 HV = +40V, small scintillator,
Sr-90 in beamBPC / digitizers seem back in sync
(restarted DAQ, which resets
digitizers)

21:39 End run 312

21:42 Run 313 HV = +200V, small scintillator,

Sr 90 in beam

22:02 End run 313

22:04 ~~Run~~ Run 314 HV = +150 small scintillator,

Sr 90 in beam

22:20 End run 314

22:26 Run 315 HV = +100, small scintillator,

Sr 90 in beam

22:46 End run 315

22:47 Run 316 HV = 150 small scintillator
Si 90 in beam

23:17 End run 316

23:27 Add Oxygen to the system when volume between valves
the volume will be calculated once back in A3
Add 4 "fills" of oxygen. Tot fill vacuum on space
Remaining 3 fills had argon gas at ~~atmos~~ 2psi.
Each fill ~~press~~ pressurized the system volume to 2 bars
Argon gas from cylinder was used to push oxygen into
the system. Flow for about 50 seconds then wait
And fill again repeating flush. Total fill time for all 4
about 10 minutes. Oxygen content was double at end
from start.

23:55 Run 317 HV +250V on all channels
Si 90 in beam
Small scintillator

11 Aug 2021
00:25 End run 317

00:27 Start run 318
PC-A 91.39
PC-B 60.22
PC-C 60.18

HV = +60 V

Small scint, Si 90 in beam
O2 present

00:57 End run 318

00:58 Start run 319
PC-A 49.48
PC-B 90.2
PC-C 90.1

HV = +90 V

Small scint, Si 90 in beam, O2 present

There were a few streaks of about a minute each where
there were no spikes occurring. This happened probably
~~3-5 times.~~

There are some empty spikes with no counts - these should be
checked to distinguish based on the file size.

01:58 End run 319

01:59

BL

Start run 320

FCal A 39.6

FCal B 40.1

FCal C 40.1

HV = +40 V

• Small scint, Sr 90 in beam,
O₂ present

• Same notes as for run 319

02:29

BL

End run 320

02:31

BL

Start run 321

FCal A 148.5

FCal B 150.6

FCal C 150.5

HV = +150 V

• Small scint, Sr 90 in beam,
O₂ present

~~02:31~~

• Same notes as for ~~run 320~~ previous 2 runs

02:50

BL

End run 321

02:52

BL

Start run 322

FCal A 99.0

FCal B 100.4

FCal C 100.3

HV = +100 V

• Small scint, Sr 90 in beam,
O₂ present

• Same notes as for previous 3 runs

03:12

BL

End run 322

Sorry

"

03:15

BL

Final settings taken

• LN₂ 19.4%• O₂ levels →

Illinois: 1.82

Delta F: 1.1

(flow rate around 0.5)

(flow rate around 1.5)

• We took these readings, then turned off nitrogen, started dumping argon and warming up.

22:47 Run 316 HV = +80 small scintillator
Sr90 in beam

23:17 End run 316

23:27 Added Oxygen to the system when volume between valves, the volume will be calculated once back in AZ.
Added 4 "fills" of oxygen. 1st fill, vacuum on space. remaining 3 fills had argon gas at ~~atop~~ ~2psi. Each fill ~~pressurized~~ pressurized the system volume to 1 bar. Argon gas from cylinder was used to push oxygen into the system. Flow for about 30 seconds then wait and fill again repeating flush. Total fill time for all 4 about 10 minutes. Oxygen content was double at ~20min from start.

23:55 Run 317 HV +250V on all channels
RW Sr90 in beam
Small Scintillator

11 Aug 2021

00:25 End run 317
BL

00:27 Start run 318
BL

FCal A 59.39

FCal B 60.22

FCal C 60.15

HV = +60 V

• Small scint, Sr90 in beam, O₂ present

00:57 End run 318
BL

00:58 Start run 319
BL

FCal A 49.48

FCal B 50.2

FCal C 50.1

HV = +50 V

• Small scint, Sr90 in beam, O₂ present

• There were a few stretches of about a minute each where there were no spills occurring. This happened probably 3-5 times.

• There are some empty spills with no events - these should be obvious to distinguish based on the file size.

01:58 End run 319
BL

Aug 2021
RW
Due to the short in SCal 3A electrode the current draw exceeded the Bertan's limit when approaching 1kV. The Bertan supply is designed to trip at 80% the current meter setting w/ 1mA being the highest current setting available.
 $80\% \text{ of } 1\text{mA} = 0.8\text{mA} \rightarrow 800\text{V max available}$

We wanted more voltage on the SCal's if possible. Petr's power supply used to power the beam chambers had a higher trip current (2.5mA?). We opted to use this supply, sacrificing the ability to automatically record the SCal voltages into the settings/readback files.

In setting up the power supply we found the setup (SCal's) would still trip at $\approx 2\text{kV}$. We opted to run them at 1.5kV for the duration of the test beam.